



EQUUS SOPREMA NOVATHERM

Two layer flameless membrane warm roof system applied to metal tray surfaces

Specification No: _____

Date Prepared: November 2023

Project & Address: _____

Certified Applicator: _____

Building Contractor: _____

Building Owner/Property Manager: _____

1. Statement of Intent

- (a) This checklist is to be completed by both the Equus Applicator and the Building Contractor, as a step by step record of compliance with both the Equus Specification provided for the contract, and the requirements of the Manufacturers for Warranty.
- (b) A copy of this checklist must be forwarded to the nearest Regional Office of Equus Industries Ltd. A Warranty will not be issued by Equus Industries Ltd. without a copy of this Checklist being filed.
- (a) A copy of this checklist should form part of the Contract Documentation filed with the Property Manager on job completion.

2. Areas Treated

The areas to which the Warm Roof is applied are detailed below, with reference to plans (where appropriate).

3. Sign Off

We confirm that all applicable processes listed in Section 4 have been correctly completed and that sign-off on each stage has been made by a person with the authority to do so.

For: _____ (Signature)
(Building Contractor)

Date: ____ / ____ / ____ (Name)

For: _____ (Signature)
(Equus Applicator)

Date: ____ / ____ / ____ (Name)



4. Checklist And Method Statement

* Denotes those processes which must be signed off by the Building Contractor as well.

No.	Process	Completed On	Building Contractor	Equus Contractor	Notes
13.	Detailing shall occur using NOVA-SK MINERAL cap sheet and/or ALSAN FLASHING or MATACRYL THIX with DEXX TOPCOAT on all outlets, pipe penetrations, gutter stops ends, parapet upstands, machinery plinths and anything above or below roof surface.				
14.	Membrane terminated with C-PROFILE and ALSAN MASTIC 2200 sealant				
15.	Install FIXPLUS tile supports, KRAITEC STEP rubber tiles or SOPRASOLAR FIX EVO TILT photovoltaic panel supports where required.				
16.*	System to be inspected on completion.				
17.	Re-inspection of work after 2 – 3 weeks.				