



# Chevaline Epistixx Rapid Floor Coating

Epoxy floor coating system applied to concrete surfaces

Specification No: P4072

Date Prepared: April 2023

Project & Address:

---

---

Certified Applicator:

---

Building Contractor:

---

Building Owner/Property Manager:

---

## 1. Statement of Intent

- (a) This checklist is to be completed by both the Equus Applicator and the Building Contractor, as a step by step record of compliance with both the Equus Specification provided for the contract, and the requirements of the Manufacturers for Warranty.
- (b) A copy of this checklist must be forwarded to the nearest Regional Office of Equus Industries Ltd. A Warranty will not be issued by Equus Industries Ltd. without a copy of this Checklist being filed.
- (a) A copy of this checklist should form part of the Contract Documentation filed with the Property Manager on job completion.

## 2. Areas Treated

The areas to which the coating applied are detailed below, with reference to plans (where appropriate).

---

---

---

## 3. Sign Off

We confirm that all applicable processes listed in Section 4 have been correctly completed and that sign-off on each stage has been made by a person with the authority to do so.

For: \_\_\_\_\_ (Signature)  
(Building Contractor)

Date: \_\_\_\_ / \_\_\_\_ / \_\_\_\_ (Name)

For: \_\_\_\_\_ (Signature)  
(Equus Applicator)

Date: \_\_\_\_ / \_\_\_\_ / \_\_\_\_ (Name)



#### 4. Checklist And Method Statement

\* Denotes those processes which must be signed off by the Building Contractor as well.

No.	Process	Min. WFT	Completed On	Building Contractor	Equus Contractor	Notes
1.*	All concrete floor surfaces shall be acid-etched or diamond ground to remove all laitance and existing detritus. All surfaces must be clean with no contamination before proceeding.					
2.*	Surface defects to be filled with <b>ASO-CRET BIS</b> product range. Any major concrete dishing or ponding is to be discussed with Equus to work out a remedy.					
3.*	All expansion joints are to be correctly sealed using <b>Dymonic 100</b> .					
4.	Concrete surface satisfactory for installation of coating by Equus Certified Applicator.					
5	All surfaces are primed with <b>Chevaline Epistixx Primer</b> , mixed and diluted up to 40%, at a spread rate of 8-10m <sup>2</sup> per litre. Allow to dry overnight.	60				
6.	<b>Bodycoat:</b> Primed surfaces receive one coat of <b>Chevaline Epistixx Rapid Topcoat</b> , mixed and diluted up to 10%, at 7-8m <sup>2</sup> per litre. Allow to dry overnight.	125				
7.	<b>Topcoat:</b> All surfaces to receive one coat of <b>Chevaline Epistixx Rapid Topcoat</b> , mixed and diluted up to 10%, at 7-8m <sup>2</sup> per litre. Allow to cure at least 7 days before allowing other than foot traffic on the surface .	125				
8.	Where required, service lane markings shall be applied using either <b>Chevaline Epistixx Rapid Topcoat</b> , <b>Chevaline Epistixx Rapid NS</b> or <b>Chevaline Colourcure</b> in the appropriate colour. Spreading rate will be 6-8 sqm/litre and markings shall be neatly masked to give a 'crisp' edge.					
9.*	System to be inspected upon completion.					